

SECRET

25X1

IDEA-0844-68

Copy 6 of 6

4 November 1968

MEMORANDUM FOR THE RECORD

SUBJECT: Trip Report to WRSP-4

On 28, 29 and 30 October 1968 the undersigned made an inspection of construction at WRSP-4, Edwards Air Force Base. The following items were reviewed with the C.O. and Base Engineer:

a. Delay repairs to runway and installing new lights - A contract has been let with funds allocated for this work with a starting date of 1 December 1968 and a completion date of 1 March 1969. However due to operational consideration and introduction of a new correlated program this work could not be accomplished at this time. Col. Jerman, Base Engineer and Mr. Wm Bassett, his civil engineer, were reluctant to delay this construction 5 months as emergency funds were approved for this work. Col. Jerman must report to Air Force Systems Command (AFSC) each month on any delay in construction using emergency funds. Colonel Jerman agreed to the delay and is forwarding a paper to AFSC advising them of the delay and Lt. Col. J. D. Nally (AFRDR-P) will back stop it with AFSC and Headquarters USAF. The contractor may put in for a claim because of the delay. Col. Jerman will have the contractor in next week to discuss the delay. Those attending the meeting were:

Col. Jerman, Base Engineer

C.O. WRSP-4

Support Officer WRSP-4

Lt. Col. J. D. Nally, AFRDR-P

Mr. William Bassett, Civil Engineer, Base Engineers Office

Engineer, OSA

SECRET

25X1

USAF review(s) completed.

SECRET

25X1

IDEA-0844-68
Page 2

b. New Fuel Storage Tanks - This project has been advertised for bids to be opened 20 November 1968.

25X1

d. LOX Building - Base Engineer preparing paper for approval by AFSC. Expect approval in 90 days.

e. Hangar Nbr 1 Electrical Work for U-2R - This project is complete and to be accepted by Base Engineer in the next few days.

25X1

25X1

Installations Engineer
Materiel, OSA

IND/M/OSA (4 Nov 68)
Distribution:

- #1 - IND/M/OSA
- #2 - MD/M/OSA
- #3 - SUP/M/OSA
- #4 - D/SA
- #5 - D/M/OSA (Chrono)
- #6 - RB/OSA

SECRET

25X1